

NOTICE TO CONTRACTORS

REQUEST FOR BIDS

LIBBY LANDFILL TRUCK BARN ELECTRICAL SYSTEM

Lincoln County, Montana, is requesting bids from qualified contractors for the installation of an electrical system for the new Truck Barn at the Lincoln County Landfill located at 2501 Pipe Creek Road, Libby, Montana.

The project generally consists of furnishing all labor, materials, and equipment necessary to install an electrical system in a newly constructed 60-foot by 80-foot pre-engineered metal building as described in the request.

Bid documents may be obtained beginning August 5th, 2026, at:

Lincoln County Health Department
418 Mineral Avenue
Libby, MT 59923
406-283-2442

Questions concerning the project may be directed to:

Matt Stull, Landfill Manager
406-293-7146
lclandfill@libby.org

Sealed bids shall be delivered to:

Lincoln County Clerk and Recorder
512 California Avenue
Libby, MT 59923

no later than 5:00 p.m. MDT on Tuesday, August 25, 2026.

The outside of the envelope shall be clearly marked:

"Truck Barn Electrical System Bid."

Bids will be publicly opened during the Lincoln County Commissioners' meeting on Wednesday, August 26th, 2026.

Lincoln County reserves the right to reject any or all bids and accept the bid determined to be in the best interests of the County.

REQUEST FOR BID

PROJECT TITLE: Libby Landfill Truck Barn Replacement Building

LOCATION: Libby Landfill, 2501 Pipe Creek Road, Libby, MT 59923

DATE ISSUED: August 5, 2026

SUBMISSION DEADLINE: 5:00 PM, Tuesday, August 25, 2026

1. Project Overview & Scope of Work

- **Project Summary:** Provide erected 60' x 80' x 16' engineered, standard gabled, metal sided building on a provided concrete slab for use as an equipment maintenance shop and garage.
- **Scope:** The contractor shall provide all labor, materials, equipment, and transportation required to:
 - Erect pre-engineered steel building.
 - Install insulation, siding, roofing, walk in doors, and provisions for overhead doors.

2. Building Specifications:

- Building shall be 60' x 80' x 16' with gable ends
- 12' open air lean-to on one side – Provide concrete contractor with specifications for sizing and spacing of upright supports for lean-to.
- 5/12 pitched roof
- Provisions for Two 16' high by 20' wide overhead doors, one centered on each 60' side; spring-assist chain pull open/close; to include interior lock
- Provide Two 3' metal, exterior walk-in doors with deadbolt, one on each 60' side
- Wall insulated not less than R-14
- Ceiling insulation of not less than R-21
- The metal siding shall be 29-gauge tan painted steel

3. Technical Specifications

- **Code Compliance:** Must meet Montana state building codes.

4. Bid Submission Requirements

- **Company Information:** Name, address, and Montana contractor registration number.
- **Project Experience:** Three references for similar metal building projects in Montana.
- **Building Plans/Drawings:** Plans will be submitted for State Building Permit.
- **Specific Design Loads:** Roof snow load not less than 47 pounds, 90 mph wind load, seismic zone D
- **Proposed Timeline:** Detailed schedule of work including anticipated start and completion dates.
- **Cost Bid:** Detailed breakdown of costs (labor, materials, foundation, erection).
- **Insurance:** Proof of general liability and workers' compensation insurance.
- **W-9** Must be provided prior to starting work