LINCOLN COUNTY SEPTIC SYSTEM PERMIT

ISSUED TO: ROBERT J. DRASDIS PHONE: [redacted]

ADDRESS: [redacted] CONTRACTOR: Mackey Exc.

ISSUED BY (sign.): Johnnie Peterson, RS DATE: 5-15-92

INSPECTION BY (sign): _____ DATE: _____

*PLEASE NOTE: The Lincoln County "On-site Sewage Disposal Regulation" does not conform with all requirements of the Montana State "Sanitation in Subdivision Act". Therefore, septic systems permitted under the county regulation may not be approvable for the purpose of future land division health reviews.

You must notify the Department of Environmental Health a minimum of 8 working hours before backfilling the septic system, so that it can be inspected.

LOCATION OF PROPOSED SYSTEM: Angel Island B11L6

Proposed
SEPTIC TANK: 1000 gal. ABSORPTION AREA: 220 ft^2

SEWAGE DISCHARGE: ~ gal/day No. OF BEDROOMS: 1

WATER SUPPLY SOURCE: Community SOIL: Sandy loam SLOPE: 0%

Drainfield
INSTRUCTIONS: Dig a ditch 110' long x 2½-3' deep x 2' wide according to lot layout & septic system regulation. Slope of pipe should not exceed a 1% drop.

SKETCH OF LOT LAYOUT:

