ISSUED TO: Tom Kurz PHONE: [redacted]

ADDRESS: [redacted] CONTRACTOR:

ISSUED BY: Edward Patterson, RS DATE: 7-23-92

INSPECTION BY: _____ DATE: O.K.'d for 1993 Construction Kylind 5/1/93

*PLEASE NOTE: The Lincoln County "On-Site Sewage Disposal Regulation" does not conform with all requirements of the Montana State "Sanitarian in Subdivision Act". Therefore, septic systems permitted under the county regulation may not be approvable for the purpose of future land division health reviews.

You must notify the Department of Environmental Health a minimum of eight (8) working hours before backfilling the septic system, so that it can be inspected.

LOCATION OF PROPOSED SYSTEM: Angel Island Block 1 Lot 73

SEPTIC TANK: 1,000 gal. ABSORPTION AREA: 576 ft²

SEWAGE DISCHARGE: ~ gal/day NUMBER OF BEDROOMS: 2

WATER SUPPLY SOURCE: Community SOIL: Silty SLOPE: 0%

INSTRUCTIONS: Construct a seepage bed as per lot layout and Septic Systems regulation.

SKETCH OF LOT LAYOUT:

