LINCOLN COUNTY
SEPTIC SYSTEM PERMIT NO. NEW

ISSUED TO: E. Duke Baney DATE: 5-13-85

ADDRESS: [redacted] PHONE: [redacted]

ISSUED BY (sign.) Ronald L Anderson R.S.

INSPECTION BY (sign.) _____ DATE: _____

(You must notify the Department of Environmental Health a minimum of 8 working day hours before backfilling the septic system, so that it can be inspected.)

CONTRACTOR: Timberline Ready Mix

DESCRIPTION OF SYSTEM:

LOCATION OF PROPOSED SYSTEM Lot 1 SW¼ NW¼ Sec 9 T36N R27W

SEPTIC TANK 1000 gal. ABSORPTION AREA: 450 ft²

SEWAGE DISCHARGE _____ gal/day No. OF BEDROOMS 3

WATER SUPPLY SOURCE Well SOIL Sandy Silt w/ gravel SLOPE 0-5%

INSTRUCTIONS: Dig a seepage bed 15' x 30' according to lot layout. Also install a grey water disposal dry we

SKETCH OF LOT LAYOUT:

