# LINCOLN COUNTY
# DEPARTMENT OF ENVIRONMENTAL HEALTH
# WASTEWATER TREATMENT AND DISPOSAL SYSTEM PERMIT

Issue Date: 8/26/2015 Expiration Date: 8/27/2016

Property Owner: Nathan Cernick c/o:

Address: 1463 Swede Mtn RD

Telephone: (Home) [redacted] (Work)

Installer: SELF License No.

__xx__ New Installation ____ Existing System

____ Repair ____ Replacement ____ Extension ____ Other

Describe: 5 90' gravel lined trenches using perforated pipe. Per .4 app rate

*Parcel Description*:

Legal: S13 T30 R31

Address or Location: Top of clay bank above the haul road

*Approved Design Criteria*:

# Bedrooms 4 Septic Tank Size: 1500 gallons Drainfield Size: 450 Linear Feet

**SYSTEM MUST INCLUDE INSTALLATION OF EFFLUENT FILTER AT SEPTIC TANK OUTLET !!**

***Special Instructions: INSTALL SYSTEM ACCORDING TO LAYOUT, DEQ-4 AND LINCOLN COUNTY WASTEWATER REGULATION #3. ANY DEVIATIONS FROM APPROVED PLAN MUST BE AUTHORIZED BY THE DEPARTMENT.***

**Issued By:** Jake Mertes

Closure Statement:

I, JACOB MERTES, *have inspected this system and found it to be in compliance with the conditions of the permit, and the Lincoln County Wastewater Treatment and Disposal Regulation.*

Signed: [signature] Date: 10/8/2015

Title: LOCAL SANITARIAN

**NOTICE: The Department must be notified at least 48 hours prior to backfilling the system. Any system not inspected by the Department or its designated representative prior to closure is an illegal installation in violation of Lincoln County Health Board Regulation No. 3. Illegal installations may result in fines and/or requirements to remove or reconstruct the system.**

**406-283-2442**

***DISCLAIMER***

This permit is not a guarantee by the Department that the system will function properly for a prescribed period of time.

# LOT LAYOUT


Top Of Bank
Water & Power Line From/to proposed well
Water Cistern
Solar Panels
Power Shed
20'
90'
90'
90'
90'
90'
#2
#1
#3
25'
Water line
50'
Septic Tank
15'
70'
Proposed House
Proposed Garage
Drive Way
SHED
N
Soil Eval. Site
Perc. Test Hole.